

ID	T M	Task Name	Customer	Machine	Project	Department	Duration	Start	Finish	% Complete	
91		Projects									W
295		Xeolas Pharma					127 days	Mon 1/12/26	Mon 7/13/26	11%	
296		CF-2P	Xeolas	CF-2P	A3490		120 days	Mon 1/12/26	Thu 7/2/26	13%	
297		Design phase	Xeolas	CF-2P	A3490		21 days	Mon 1/12/26	Mon 2/9/26	100%	
298		3D Design	Xeolas	CF-2P	A3490	Design	10 days	Mon 1/12/26	Fri 1/23/26	100%	
299		Pneumatics	Xeolas	CF-2P	A3490	Design	2 days	Mon 2/2/26	Tue 2/3/26	100%	Sujan
300		2D Drafting	Xeolas	CF-2P	A3490	Design	3 days	Wed 2/4/26	Fri 2/6/26	100%	
301		BOM release	Xeolas	CF-2P	A3490	Design	0 days	Fri 2/6/26	Fri 2/6/26	100%	
302		BOM processed	Xeolas	CF-2P	A3490	Design	1 day	Mon 2/9/26	Mon 2/9/26	100%	
303		Purchasing & Fabrication phase	Xeolas	CF-2P	A3490		85 days	Tue 2/17/26	Wed 6/17/26	0%	
304		Purchasing & Fabrication	Xeolas	CF-2P	A3490	Fabrication	85 days	Tue 2/17/26	Wed 6/17/26	0%	
305		Kitting phase	Xeolas	CF-2P	A3490		72 days	Tue 3/10/26	Fri 6/19/26	0%	
306		Modifs kit	Xeolas	CF-2P	A3490	Kit	2 days	Tue 3/10/26	Wed 3/11/26	0%	
307		Frame kit	Xeolas	CF-2P	A3490	Kit	2 days	Thu 6/11/26	Fri 6/12/26	0%	
308		Kitting	Xeolas	CF-2P	A3490	Kit	2 days	Thu 6/18/26	Fri 6/19/26	0%	
309		Assembly phase	Xeolas	CF-2P	A3490		23 days	Mon 5/25/26	Thu 6/25/26	0%	
310		Frame assembly	Xeolas	CF-2P	A3490	Frame	3 days	Wed 6/17/26	Fri 6/19/26	0%	
311		General assembly	Xeolas	CF-2P	A3490	Assembly	3 days	Mon 6/22/26	Thu 6/25/26	0%	
312		Glass order	Xeolas	CF-2P	A3490	Glass	0 days	Mon 5/25/26	Mon 5/25/26	0%	
313		Electrical phase	Xeolas	CF-2P	A3490		3 days	Thu 6/18/26	Mon 6/22/26	0%	
314		Machine wiring	Xeolas	CF-2P	A3490	Electrical	3 days	Thu 6/18/26	Mon 6/22/26	0%	
315		Commissioning phase	Xeolas	CF-2P	A3490		1 day	Tue 6/23/26	Tue 6/23/26	0%	
316		Commissioning	Xeolas	CF-2P	A3490	Commissioning	1 day	Tue 6/23/26	Tue 6/23/26	0%	
317		Testing phase	Xeolas	CF-2P	A3490		5 days	Thu 6/25/26	Thu 7/2/26	0%	
318		General tests	Xeolas	CF-2P	A3490	Test	5 days	Thu 6/25/26	Thu 7/2/26	0%	
319		Mini-Jolly	Xeolas	Mini-Jolly	A3492		114 days	Mon 1/26/26	Wed 7/8/26	10%	
320		Design phase	Xeolas	Mini-Jolly	A3492		12 days	Mon 1/26/26	Tue 2/10/26	100%	
321		3D Design	Xeolas	Mini-Jolly	A3492	Design	5 days	Mon 1/26/26	Fri 1/30/26	100%	
322		Pneumatics	Xeolas	Mini-Jolly	A3492	Design	2 days	Mon 2/2/26	Tue 2/3/26	100%	Sujan
323		2D Drafting	Xeolas	Mini-Jolly	A3492	Design	3 days	Wed 2/4/26	Fri 2/6/26	100%	
324		BOM release	Xeolas	Mini-Jolly	A3492	Design	0 days	Fri 2/6/26	Fri 2/6/26	100%	
325		BOM processed	Xeolas	Mini-Jolly	A3492	Design	1 day	Tue 2/10/26	Tue 2/10/26	100%	
326		Purchasing & Fabrication phase	Xeolas	Mini-Jolly	A3492		85 days	Wed 2/18/26	Thu 6/18/26	0%	
327		Purchasing & Fabrication	Xeolas	Mini-Jolly	A3492	Fabrication	85 days	Wed 2/18/26	Thu 6/18/26	0%	
328		Kitting phase	Xeolas	Mini-Jolly	A3492		72 days	Wed 3/11/26	Mon 6/22/26	0%	
329		Modifs kit	Xeolas	Mini-Jolly	A3492	Kit	2 days	Wed 3/11/26	Thu 3/12/26	0%	
330		Frame kit	Xeolas	Mini-Jolly	A3492	Kit	2 days	Fri 6/12/26	Mon 6/15/26	0%	
331		Kitting	Xeolas	Mini-Jolly	A3492	Kit	2 days	Fri 6/19/26	Mon 6/22/26	0%	
332		Assembly phase	Xeolas	Mini-Jolly	A3492		25 days	Tue 5/26/26	Tue 6/30/26	0%	
333		Frame assembly	Xeolas	Mini-Jolly	A3492	Frame	3 days	Thu 6/18/26	Mon 6/22/26	0%	
334		General assembly	Xeolas	Mini-Jolly	A3492	Assembly	5 days	Tue 6/23/26	Tue 6/30/26	0%	
335		Glass order	Xeolas	Mini-Jolly	A3492	Glass	0 days	Tue 5/26/26	Tue 5/26/26	0%	
336		Testing phase	Xeolas	Mini-Jolly	A3492		5 days	Thu 7/2/26	Wed 7/8/26	0%	
337		General tests	Xeolas	Mini-Jolly	A3492	Test	5 days	Thu 7/2/26	Wed 7/8/26	0%	
338		Automation System	Xeolas	Auto Sys	A3491		116 days	Mon 1/12/26	Thu 6/25/26	15%	
352		Turn Table	Xeolas	Turn Table	A3493		98 days	Mon 2/9/26	Mon 6/29/26	5%	
366		FAT phase	Xeolas				3 days	Thu 7/9/26	Mon 7/13/26	0%	
367		FAT	Xeolas			FAT	3 days	Thu 7/9/26	Mon 7/13/26	0%	